TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements & Construction of CC road & drain & RCC culverts at Dr Chikke-gowda house 6th & 7th cross & parallel roads MTS Colony in Dasarahalli ward No-15.	
2	Estimate Cost	17.75 lakhs.	
3	Work Code	—	
4	Job Code	015-15-000005	
5	A.S No.	CE/DZ/AS/071/14-15.	
6	T.S No	CE/DZ/TS/23/14-15-	
7	Work Order/Agreement No	EE/DD/wo/15/15-16.	
8	Tender Premium	3.69% below S.R. of 14-15-	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	ಈ ಕಾಮಗಾರಿಯನ್ನು ಮಣ್ಣಿನ ಅಯುಕ್ತರವರ ಲಭ್ಯತೆಯ ಮಾಡಿದ್ದು ನಂತರ ಅದರಿಂದ ಟೆಂಡರ್ ಆಕರ್ಷಕ ಈ ಕಾಮಗಾರಿಯನ್ನು ಮತ್ತೆ ಆಯುಕ್ತರವರ ಅನುಮತಿಯಂತೆ ದಿನಾಂಕ 22-4-2016 ರಂದು ಟೆಂಡರ್ಸ್ ಮಾಡಿಲಾಗಿದೆ B.R.	
13	Time Extension Requested	40 days (13/7/15 - 23/8/15)	
14	Assistant Executive Engineer's Recommendation	ಮೇಲಾಂತೆ ಪರಿಶೀಲಿಸಿದಾಗ ಅಂದಾಜಿನಲ್ಲಿ ಕೈಗಾರಿಕೆಯನ್ನು ಮಾಡಲಾಗಿದೆ.	
15	Executive Engineer's Recommendation	Approved.	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer.
Ward no.

Asst. Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner